

Wallmount Dimmer Installation Guide

Site/Job Name Commissioning Date Engineer/Technician	
INSTALLATION CHECKLIST ☐ Chassis correctly mounted with both top and bottom fasteners installed. (4) ☐ Top and Bottom Ventilation holes are clear and free from debris ☐ Rack Spacing and layout complies with installation guide diagram. ☐ Wall structure is within guidelines for the mounting of electrical equipment	
CONTROL INTERFACE CHECKLIST These checks should be performed before power is applied to the rack. □ DMX cable is RS485 compliant or shielded CAT5 cable □ Remote wall plate cabling is 8-wire CAT5 type. (if applicable) □ DMX cable correctly terminated. (if applicable) □ All wall plates correctly wired and installed □ DMX termination switch is set correctly within Rack	
REDBACK RACK WIRING CHECKLIST These checks should be performed before power is applied to the rack. Mains input wiring is correctly terminated All mounting/termination screws are tight Neutral per load, no floating neutrals or Earths in the system Check Phase to Earth impedance >100K ohm Check Phase to Phase impedance >=2.8K ohm Check Phase-Neutral impedance =1.5K +/- 200 ohm	392. 659. 1015.
POWER UP CHECKLIST The following checks are performed with power applied to the rack. Measure Neutral to Earth Voltage (<=15V) N-E =V Measure Neutral to Line L1, L2 and L3 voltage L1-N =V L2-N =V L3-N =V Measure Phase to Phase L1-L2, L2-L3, L3-L1 voltages L1-L2 =V L2-L3 =V L3-L1 =V Test Output circuits for any fault condition All cover plates in place and conduit air gaps sealed	1013.


 \bigcirc **Mounting Holes** Min to suit M6 or 200mm 1/4 inch Fasteners 4 Places 150.0 mm


392.0 mm 6CH 659.0 mm 12CH 1015.0 mm 24CH



LIGHTING SYSTEMS

www.lsclighting.com





Min 300mm

FLOOR

166.0 mm

WARNING! - DO NOT MEGGER TEST ANY WIRED CONNECTIONS TO THE RACK

Redwall install guide V1.1 Document# RBW-T02U-A1